

HOUSING SOCIETIES NEW CONNECTION CASE STATUS

PLANNING CASES

ID #	Project Name	Total Load W	Self Finance / KE Paid	Payment %	NC Scheme completion %	Current status	Remarks
978118551	Aligarh 7A	10322	Full Paid	34%	Not started yet	Payment awaited - Pl.	Execution will start after 70% of the payment, the payment is pending at developer end.
977731765	Gulshan e falak naz	9767	Full Paid	50%	Not started yet	Payment awaited - Pl.	Execution will start after 70% of the payment, the payment is pending at developer end.
909052956	Sindh High Court Residency	625	Full Paid	0%	Not started yet	Under Planning	Scheme is under planning. Estimate will be issued in a months time
978130621	Green wook Residency	410	Full Paid	0%	Not started yet	Under Planning	Scheme is under planning. Estimate will be issued in a months time

EXECUTION CASES

ID #	Project Name	Total Load in W	Self Finance / KE Paid	Payment %	NC Scheme completion %	Tentative Energization	Remarks
6078118368	PS City 2	3316	Full Paid	84%	90%	4th Quarter of 2021	KE infrastructure installed as per plots markings given by builder before the start of execution, now at the time of energization it is found that allottees has constructed houses beyond the given limit resulted in compromising safe distance from high tension wires. The case will be internally deliberated and then the builder will be engaged accordingly.
978119271	Gulshan-e-Azeem	1729	Full Paid	78%	100%	Energisation is held due to pending payment	Installation is completed while the scheme energisation is held on non-payment of the dues.
909005278	Muslim Cutchi Khatri Cooperative Housing Soc Ltd	2311	Self Finance	25%	50%	Being self finance case the material procurement & exeution is rested at developer	The developer needs to procure the self finance scheme material which is pending at their end. For further energisation the pending payments needs to be cleared by the developer.
109010134	MUSALMAN E PUNJAB	3578	Self Finance	85%	95%	4th Quarter of 2021	Partial Energization Expected In October, Final Payment will be made After Energization in next 6 Months
978100412	DHORAJI COOPERATIVE HOUSING SOCIETY LIMITED	5544	Full Paid	100%	70%	4th Quarter of 2021	Major equipment has been installed and execution work is in progress.
978101929	AL-HIRA New City	796	Full Paid	98%	100%	Energisation is held due to pending payment	Scheme is partially energized. Full scheme energisation is linked with pending payment.

6014801447	SAUDAGRAN CHS SOCIETY	2226	Full Paid	100%	95%	No timeline may be given as this is a NEPRA case	The developing body of the cooperative housing society has refrained KE to work in their substation which had delayed the energisation.
910918264	Malir Town Residency	2769	Full Paid	90%	30%	2nd Quarter of 2022	Sub-station is not constructed by applicant, installement payment is awaited at applicant end.
978121467	Saadi Town Block 1	1462	Full Paid	100%	100%	3rd Quarter of 2021	Scheme is partially energized and remaining section is under quality clearance
909006190	Garden City Block A	6946	Full Paid	92%	100%	4th Quarter of 2021	Scheme is partially energized. Complete scheme energization is planned in October, 2021. Last installment is pending at applicant end.
909022046	MEERUT CO OPERATIVE HOUSING SOCIETY LTD	17298	Full Paid	100%	70%	4th Quarter of 2021	Sector 8A energized, 9A sector execution work is in progress.
978120378	HANSA COOPERATIVE HOUSING SOCIETY	6260	Full Paid	51%	50%	Hold due to payment & DTA	Substation coonstruction and payment is awaited at developer end.
110902274	HAKEEM VILLAS	3437	Full Paid	61%	70%	Energisation is held due to pending payment	Scheme is partially energized, remaining execution work completion is subject to pending payment and construction of substation.
109012307	Chapal Up Town Block A	6591	Full Paid	69%	90%	4th Quarter of 2021	Substation and feeder is energized remaining work is in process.
903112539	CALLACHI COOPERATIVE HOUSING SOCIETY LTD	5615	Full Paid	100%	70%	4th Quarter of 2021	PMT and substation work completed, Execution work is in progress
978130706	PS City 3	495	Full Paid	100%	60%	4th Quarter of 2021	This case is stucked in safe distance policy as some houses had been constructed beyond their allowed boundaries resulting in compromised safe distance from PMT & Cables. Case will be deliberated with technical team and the developer will be engaged accordingly.
978103427	PAK IDEAL CHS LTD	7766	Full Paid	81%	50%	4th Quarter of 2021	Scheme execution in progress
978130746	SAIMA ELITE VILLAS	3748	Self Finance	100%	50%	Being self finance case the material procurement & exeution is rested at developer	All station workcompeted, LT cable with pillar box to be installed. Execution work is in Progress

110925694	Dream Paradise Housing Project	1087	Self finance	100%	0%	Being self finance case the material procurement & exeution is rested at developer	Scheme is under revision due to change in layout plan by applicant. Revised estimate will be issued after revision. The execution will be the responsibility of the developer for this self finance case.
978130775	THE SOOMRA CHS	8141	Full Paid	70%	60%	4th Quarter of 2021	Payment and substation construction is pending at developer end. Infrastructure installation is in process.
110930578	BAGH E HASSAN	659	Full Paid	71%	20%	1st Quarter of 2022	Under Execution. Hindrance created by applicant on propoosed PMT poles position. Payment is also pending at applicant end.
110923581	Green Malir Housing Project	914	Self finance	32%	0%	Being self finance case the material procurement & exeution is rested at developer	Scheme is under revision due to change in layout plan by applicant. After revision the adjusted estimate will be issued. The scheme execution will be the responsibility of developer.
909050494	Saima Villas	13051	Self finance	100%	0%	Being self finance case the material procurement & exeution is rested at developer	Execution work not started. Being self finance case material under procurement by applicant.
978130761	ICI STAFF CO OPERATIVE HOUSING SOCIETY LTD	2095	Self finance	99%	0%	Being self finance case the material procurement & exeution is rested at developer	Being self finance case material under procurement by applicant
909031824	Qasimabad CHS Phase II	5626	Full Paid	100%	0%	Court case	Court case between land owner and developer, hold by SBCA through public notice 11 June 2021 Express News
909051954	3008 Flats Housing Complex, Labour Colony at Northern By Pass	7517	Full Paid	100%	0%	4th Quarter of 2022	Road cuttign permission and substation construction is pending at developer end. Material delivery is planned from next week upon confirmation by the developer.
910901991	Al Mehran Co Operative Housing Society	2029	Self finance	100%	60%	Being self finance case the material procurement & exeution is rested at developer	Execution is pending at developer end.
909008890	STATE BANK C H S	1605	Self finance	100%	0%	Being self finance case the material procurement & exeution is rested at developer	Execution is pending at developer end.
114811052	MR ALIMUDDIN	613	Full Paid	100%	70%	4th Quarter of 2021	Road Cutting permission is pending at Developer end
110921264	MUHAMMAD IMRAN	370	Full Paid	78%	70%	4th Quarter of 2021	Balance payment is awaited from Developer

910935467	AZIZ KANJIANI	661	Full Paid	100%	50%	4th Quarter of 2021	Case is in Drawing revision due to changes in layout by applicant, revised estimate will be issued after replanning. Scheme energisation is linked with the payment of the total estimate including the revised estimate.
410931313	BAHRIA TOWN	7950	Self finance	100%	0%	Being self finance case the material procurement & exeution is rested at developer	Execution is pending at developer end.
410931314	BAHRIA TOWN	3500	Self finance	100%	0%	Being self finance case the material procurement & exeution is rested at developer	Execution is pending at developer end.
901120832	AL-BALOSHI VILLAGE	1372	Full Paid	38%	50%	2nd Quarter of 2022	The developer had changed the construction against the submittted approved layout plan, hence the case is in re-planning stage. Further execution will be done accordingly and upon payment from developer for which the estimate will be issued after replanning. case replanning will be completed in next 2 months.
101112754	M/S. SIGNATURE HOMES	610	Full Paid	75%	50%	2nd Quarter of 2022	HT & LT poles instillation is in-process. Payments, Road cutting permission and Substation construction is pending at consumer end
101123166	SHARIAH CITY PH-II	1211	Full Paid	100%	100%	4th Quarter of 2021	ENERGISED
901122820	Moon City	1941	Full Paid	75%	50%	1st Quarter of 2022	Road cutting permission and payment is pending at developer end, Internal infrastructure laying is in process. The tentative energisation is linked with the payment from developer.
901400056	NAYA Nazimabad	3500	Self finance	100%	100%	Dates to be taken from Developer	This scheme is for sector-B only, the scheme is on self finance basis. The developer had completed the infrastructure while the metering applications are pending at developer end to apply in IBC.
978123718	PS City 2/3	6287	Self finance	25%	0%	Being self finance case the material procurement & exeution is rested at developer	Execution is pending at developer end.
909052374	Custom Preventive CHS	575	Full Paid	71%	0%	3rd quarter of 2022	road cutting permission, substation construction is pending at developer end. Material Delivery Under Process
178130877	PIR Ahmed Zaman Town	2000	Self finance	100%	0%	Being self finance case the material procurement & exeution is rested at developer	Execution is pending at developer end.
978119794	Gulshan-e-Osman	12893	Self finance	100%	0%	Just transferred to open WBS	payment Made on 21st September, being SF case Material to be procure by applicant

REJECTED CASES

ID #	Name	Total Load W	Self Finance / KE Paid	Payment %	NC Scheme completion %	Current status	Tentative Energization	Pending items at developer end
101124498	Gulshan e Balochistan Housing Scheme	873	Full Paid	0%	0%	Rejected	Estimate not paid	Switch Room Space, UT for ownership and Amalgamation
977732457	SATELLITE TOWN HOUSING SCHEME	382	Full Paid	0%	0%	Rejected	Estimate not paid	Proper layout plan required for scheme preparation
103408039	RAB RAZI CO OPERATIVE HOUSING SOCIETY	3964	Full Paid	0%	0%	Rejected	Estimate not paid	
909028907	EX SERVICEMEN COOPERATIVE HOUSING SOCIETY	5162	Full Paid	0%	0%	Rejected	Estimate not paid	
977728407	Paradise City Project	1470	Full Paid	0%	0%	Rejected	Estimate not paid	
177934579	MUHAMMAD TAUFEEQ ALI KHAN	2381	Full Paid	0%	0%	Rejected	Estimate not paid	
905738270	MUHAMMAD NASIR	3587	Full Paid	0%	0%	Rejected	Estimate not paid	
909012863	Dadabhoy Agencies Pir Gul Hasan Town	37366	Full Paid	0%	0%	Rejected	Estimate not paid	

910900881	SHAKEEL ILYAS	13460	Full Paid	0%	0%	Rejected	Estimate not paid	
909031591	MUHAMMAD RIAZ	6727	Full Paid	0%	0%	Rejected	Estimate not paid	
977726815	Fatima Dream City	3524	Full Paid	0%	0%	Rejected	Estimate not paid	
109040136	STATE ENTERPRISES OFFICERS CO OPERATIVE HOUSING SO	4691	Full Paid	0%	0%	Rejected	Estimate not paid	
910908923	ASIF ZUBAIR BUILDERS AND DEVELOPERS	3223	Full Paid	0%	0%	Rejected	Estimate not paid	
109030690	KARACHI RAJUT CO OPERATIVE HOUSING SOCIETY LTD	2903	Full Paid	0%	0%	Rejected	Estimate not paid	
101122554	ZIA UR REHMAN	3134	Full Paid	0%	0%	Rejected	Estimate not paid	
910922188	ALL AIR LINE CABIN CREW COOPERATIVE HOUSING SOCIETY	2662	Full Paid	0%	0%	Rejected	Estimate not paid	
909042951	AL NOOR MULTIPURPOSE CO OPERATIVE HOUSING SOCIETY	6583	Full Paid	0%	0%	Rejected	Estimate not paid	
109021200	SHUJJAT NABI KHAN SHERWANI (Feeder)	4911	Full Paid	0%	0%	Rejected	Estimate not paid	